CIVIL QUALITY CONSULTANTS & ENGINEERS

(Buildings Geo-Tech & Highway Materials Testing Laboratory)
An ISO 9001: 2015 Certified Company
NABL Accredited As Per ISO/IEC : 17025:2005 Laboratory

JAS-ANZ
ISO 9001:2000 CERTIFIED

Name of Work : Improvements & asphalting to main and cross roads at Soap Factory Layout, M.S.Ramaiah Layout, Siddeshwara Layout, Bhuvaneshwari Layout & Vishweshwaraiah Layout in Bagalagunte in Ward No:14 (5-Works) Package No. DZ 2017-18-(04), BBMP, Bangalore.

Name of Client	:	**Executive Engineer,** Dasarahalli Division, BBMP, Bangalore.
Contractor/Agency	:	**Sri. M.S.Venkatesh,** Contractor, Bangalore.
Total Cost	:	Rs 218.66Lakhs
Date of Inspection	:	25.02.2019
Status of Bill	:	1st & Final Bill
In the Presence of	:	(a) **Assitant Engineer (Ward No.14),** BBMP, Bangalore.
	:	(b) **Mr. Raghu. H.S,** Engineer M/s Civil Quality Consultants & Engineers, Bangalore.

PMC Compliance Report

Sl. No	Description of the Item		Comments / observations
1	Removing B.S. slab of Drain and stacking.(page No 25., I.no.5.32 of KPWD S.R 2016-17)	:	Work done up to the billed quantity and Quality is satisfactory
2	Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an	:	Work done up to the billed quantity and Quality is satisfactory
3	KSRB 4-1.2 : Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with	:	Work done up to the billed quantity and Quality is satisfactory
4	KSRB 5-14 : Providing and constructing precast concrete solid blocks with compressive strength not less than 3.5 Newton per sqmm with cement mortar	:	Work done up to the billed quantity and Quality is satisfactory
5	Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar 1:8,	:	Work done up to the billed quantity and Quality is satisfactory

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಟಿ.ದಾಸರಹಳ್ಳಿ ಉಪ-ವಿಭಾಗ

Office & Laboratory : # 133, Bhuvaneshwarinagar, Dodda Basti Main Road, Bangalore - 560 056.
e-mail:civilqualityconsultants@gmail.com Ph: 080-23240644 / Mob: 8553518550

Scanned by CamScanner

6	KSRB 4-1.6 ; Providing and laying in position plain cement concrete of mix 1:2:4 with cement @ 240kgs, with 20mm and down size gradedgranite	:	Work done up to the billed quantity and Quality is satisfactory
7	Refixing B.S. slab of Drain and pointing in C.M (1:3) (Page No.25., I NO.5.33 of KPWD S.R 2016-17)	:	Work done up to the billed quantity and Quality is satisfactory
8	Providing Precast slab of 100mm thick including cost of all materials, labour, curing, transportation, loading, unloading, etc., complete as per the	:	Work done up to the billed quantity and Quality is satisfactory
9	Providing and fixing Pre cast solid concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high	:	Work done up to the billed quantity and Quality is satisfactory
10	KSRRB 800-1. Painting two coats after filling the surface with synthetic enamel paint in approved shades on new	:	Work done up to the billed quantity and Quality is satisfactory
11	KSRRB 300-58. Compaction of original ground with maximum of 6 passes of 8 to 10 tonnes power roller including	:	Work done up to the billed quantity and Quality is satisfactory
12	KSRRB M300-55. Construction of sub-grade and earthen shoulders with approved material Gravel/Murrum with all lifts & leads, transporting to site,	:	Work done up to the billed quantity and Quality is satisfactory
13	KSRRB M400-6.1. Construction of granular sub-base by providing close graded material, mixing in a mechaical mix plant at OMC, carriage of mixed	:	Work done up to the billed quantity and Quality is satisfactory
14	Providing, laying, spreading and compacting graded stones aggregate to Wet Mix Macadam specifications	:	Work done up to the billed quantity and Quality is satisfactory
15	KSRRB 3000 Filling Pot-holes and Patch Repairs with Bituminous Concrete, 40 mm KSRRB M3000-5. Removal of all failed material, trimming of completed excavation to provide firm	:	Work done up to the billed quantity and Quality is satisfactory

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಟಿ.ದಾಸರಹಳ್ಳಿ ಉಪ-ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಬಿಬಿಎಂಪಿ
ಬೆಂಗಳೂರು

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

Scanned by CamScanner

16	KSRRB M500-6. Providing and applying primer coat with S.S. bitumen emulsion on prepared surface of granular base such as WBM, WMM	:	Work done up to the billed quantity and Quality is satisfactory
17	KSRRB 500-2. Cleaning the existing black topped surface with brooms, soft brushes and finally dusting with old gunny bags and / or compressedair to	:	Work done up to the billed quantity and Quality is satisfactory
18	KSRRB 500-7. Providing and applying tack coat using 80/100 grade bitumen(VG10) on the prepared black topped surfaces at 2.5 kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM of machineries complete	:	Work done up to the billed quantity and Quality is satisfactory
19	KSRRB 500-11. Providing and laying bituminous macadam on prepared surface with crushed Coarse aggregates as per design mix formula for base /	:	Work done up to the billed quantity and Quality is satisfactory
20	Providing and laying bituminous concrete 40 mm thick with hot mix plant, using crushed aggregates of	:	Work done up to the billed quantity and Quality is satisfactory
21	Add Plastic to Bituminous Concrete 8% of Bitumen	:	Work done up to the billed quantity and Quality is satisfactory
22	Road marking with Hot Applied Thermoplastic Compound with reflectorising glass beads on bituminous	:	Work done up to the billed quantity and Quality is satisfactory
23	Lead charges for conveying the Exacavated earth including loading and unloading upto 10kms as per directions.	:	Work done up to the billed quantity and Quality is satisfactory

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

For CIVIL QUALITY CONSULTANTS & ENGINEERS

Authorised Signatory

Authorised Signatory

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಡಾಸರಹಳ್ಳಿ ಉಪ-ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಬಿಬಿಎಂಪಿ
ಬೆಂಗಳೂರು

Scanned by CamScanner